

LIWAD PROJECT 2013

Project/Program/Activity Name	Location	Total Cost	Date Started	No. of Extension	Target Completion Date	Project Status		Remarks
						% of Completion	Total Cost Incurred to Date	
Pipe laying Expansion (1400 LM)	BrgyMabini	286,975.91	Mar-13		Aug-13	100%	107,418.20	completed
Pipe laying Expansion (700 LM)	Brgy Ibid	124,422.90	Mar-13		Sep-13	100%	26,885.99	completed
Pipe laying Expansion (250 LM)	BrgyCuyapi	27,236.36	Jun-13		Sep-13	100%	5,065.00	completed
Pipe laying Expansion (1050 LM)	SitioPabrica,BrgyCandato	180,203.52	Mar-13		May-13	100%	28,308.62	completed
Pipe laying Expansion (280 LM)	SitioTacolod, BrgyBagumbayan	60,818.05	Mar-13		Jun-13	100%	8,898.80	completed
Pipe laying Expansion (550 LM)	SitioLupa,BrgyBahay	97,974.21	Apr-13		May-13	100%	57,222.50	completed
Pipe laying Expansion (800 LM)	SitioBagaba,BrgyBahay	148,416.28	Mar-13		Apr-13	100%	20,829.40	completed
Pipe laying Expansion (700 LM)	BrgyBagacay Highway	147,586.46	Mar-13		Apr-13	100%	15,270.50	completed
Pipe laying Expansion (800 LM)	Zone 5 ,Brgy San Pablo	148,058.41	Mar-13		Jul-13	100%	35,050.08	completed
Pipe laying Expansion (300 LM)	BrgyCandato	41,808.02	Mar-13		Apr-13	100%	8,647.37	completed
Pipe laying Expansion (550LM)	Brgy San Isidro	88,408.00	Mar-13		Jun-13	100%	23,597.20	completed
Pipe laying Expansion (450LM)	BrgyHandong	92,643.41	May-13		Jun-13	100%	12,216.00	completed
Pipe laying Expansion (340LM)	UguisBrgyBahay Highway	84,911.01	Mar-13		Oct-13	100%	19,010.85	completed
Pipe laying Expansion (258LM)	SitioSta Cruz Brgy San Isidro	39,437.42	May-13		Jun-13	100%	12,714.30	completed
Construction of Flag Pole	LIWAD Office	10,615.05	Aug-13		Dec-13	100%	4,849.00	completed
Pipe laying Expansion (300LM)	Zone 5, BrgyTaban-riverside	80,316.17	Sep-13		Nov-13	100%	57,234.96	completed
Relocation of Dist. Line along Bulaong Bridge	BrgyPotot		Oct-13		Dec-13	100%	8,195.31	completed
Installation of Air Release Valve	BrgyPalong,Sanisidro,Bagacay,San Pablo to San Vicente		Jul-12		Dec-13	100%	276,676.88	on going
Distribution line Valve Replacement of Semi Blow Off	BrgyIbid,Labao,BigajoNorte,Puro-Batia,Potot,Bagacay,SanVicente,Taban-Fundado,Bincay&Planza	124,049.25	Sep-12		Mar-13	100%	31,730.90	on going
Trans Line Hub's Leak Repair & Concreting	Palong,Bahay&Potot	120,414.30	Nov-13		Jan-14	23%	27,205.00	on going
Transmission Line Installation of bypass	Palong Filtration		Jun-12		Jan-14	95%	112,270.23	on going